

Sheffield Road Chapel-en-le-Frith Chapel Foundry Culvert Replacement

29/10/2019

Update 7

Sheffield Road Reopened & Phase 3 Culvert Installation

Installation of New Culvert Units - Phase 3

Works this month have been focussed on the installation of Phase 3 of the new culvert and installing the piled wall to enable the final stage of the scheme to be undertaken. The Culvert units for Phase 3 were installed on Monday 21st October and the waterproofing & backfilling of the units began the following day.





Phase 4 Culvert Replacement and Scheme Completion Works

The final stage of the scheme (Phase 4 culvert installation and all finishing works i.e. walling, fencing & resurfacing) will be undertaken from within the Derbyshire County Council Depot.
